

**BLACK CANYON CITY WATER IMPROVEMENT DISTRICT
MANAGEMENT/OPERATIONS REPORT
Dec 13,2024 to Jan 24,2025**

Presented to the BOARD at the Jan 28, 2025, Public Board Meeting

=====

ITEM #1 **WORK ORDERS**

=====

Recap of work orders: 23 Total:23 completed

- 0- Turn On
- 0- Turn Off
- 0- New Meters/Service Installed/Removed
- 22- Meter/Valve/Box repair/replacement
- 5- Main Line or Service Line Break/Leak, Repair
- 4- Well/Booster Pump/System Repair & Site Maintenance
- 7- Meter Re-reads/Final read only
- 2- Water Pressure/Conditions
- 2- Customer Service/Other

Detail of work orders:

Turn On (0)

Turn off (0)

New Meters/Service Installed (0)

Meter/Valve/Box Repair/Replacement (22)

34450	S Mud Springs Rd	Clean out meter box	WO#16
34880	S Buckskin	Clean out meter box	WO#34
19040	S buckskin	Clean out meter box	WO#35
33660	S Ridgeway	Clean out meter box	WO#11
19630	E School Loop	Clean out meter box	WO#12
33680	S ridgeway	Clean out meter box	WO#13
34363	S Bertha	New Meter box installed	WO#31
34750	S Bertha	Replaced meter lid	WO#32
34660	Velda Rose	Meter ID	WO#17
20050	Ironwood	Meter ID	WO#18
19191	E Oasis	Meter ID	WO#19
34603	S Bertha	Meter ID	WO#20
34615	S K-Field	Meter ID	WO#21
34300	Old Blk Cyn	Meter ID	WO#22
19045	E K-Mine	Meter ID	WO#23
18981	E K-Mine	Meter ID	WO#24
19230	E Indian Hills	Meter ID	WO#25
20355	Wagon Wheel	Meter ID	WO#26
33850	Mud Springs	Meter ID	WO#27
33565	S Ridgeway	Meter ID	WO#28
19241	Abbott	Meter ID	WO#29
19200	Squaw Peak ln	New meter	WO#15

Main or Service Break/Leak, Repair (5)

34745	Mesquite	Replace District Valve	WO#33
34705	Mesquite	Replace District Valve	WO#9057
18909	Queens Way	Replace District valve	
	Danny's MHP	Leak at meter	a/c#536 WO#9050
34600	velda rose	leak at property	WO#9051

Well/Booster Pump/System Repair & Site Maintenance (4)

Annual Samples

Date Sampled	Sample Site	Results	EPA Limits
4/26/2024	Big John	PFOA <4 PFOS <4 PFBS/PFNA <1.8	PFOA 4 PFOS 4 PFBS/PFNA 1
4/26/2024	Oasis	PFOA <4 PFOS <4 PFBS/PFNA <1.8	PFOA 4 PFOS 4 PFBS/PFNA 1
4/26/2024	GOA	PFOA <4 PFOS <4 PFBS/PFNA <1.8	PFOA 4 PFOS 4 PFBS/PFNA 1
7/24/2024	Cholla	TTHM 0.0054 HAA5 0.0014	0.080 mg/l 0.060 mg/l
7/24/2024	Happy Jack	TTHM 0.0353 HAA5 0.0048	0.080 mg/l 0.060 mg/l
9/24/2024	10 Site Lead and Copper <i>Annual Sampling</i>	<i>Highest</i> Copper 0.18 Lead 0.005	1.3 mg/l 0.015 mg/l

ITEM #3

WELL STATS

Date	B John 1		B John 2	Oasis 1		Oasis 2		GOA 2		GOA 3	
	WL	DRW		WL	DRW	WL	DRW	WL	DR''W	WL	DWR
Jan 22	26'10"	29'2"		32'2"	52'4"	52'4"	79"	27'3"	29'9"	27'10"	28'2"
Jan 2	26'3"	29'2"		32'1"	35'6"	31'7"	31'8"	28'1"	31'8"	28'8"	28'10"
Dec 17	25'10"	28'6"		30'1"	34'1"			26'6"	29'10"	27'4"	27'8"
11/19/2024	24'8"	26'8"		27'7"	29'2"	27'6"	29'5"	24'7"	27'4"	25'3"	26'4"
11/6/2024	24'6"	26'7"		27'5"	29'2"	27'6"	29'4"	24'5"	27'2"	25'2"	26'3"
10/29/2024	24'6"	26'5"						24'5"	27'0"	25'2"	26'2"
10/10/2024	23'10"	25'10"		27'0"	27'3"	27'2"	29'1"				
10/2/2024	23'10"	25'10"		26'6"	26'7"	26'7"	28'7"	22'10"	23'8"	23'8"	24'0"
9/23/2024	22'10"	24'8"		23'9"	26'2"		25'8"	20'8"	22'2"	20'8"	22'1"
9/17/2024	23'2"	25'2"		24"	26"		25'5"	20'7"	22'2"	20'5"	21'7"
9/3/2024	22'	25'2"		22'4"	22'8"	22'	22'6"	22'5"	22'9"	22'	22'6"
8/19/2024	22'9"	25'						21'	23'	21'9"	23'8"
8/7/2024	23'3"	25'3"		24'5"	27'2"	24'8"	26'3"	20'10"	22'3"	21'7"	
7/17/2024	23.2"	25.2"		24"	26"		25.5"	20.6"	22.2"	20.5"	21.6"

= = = = =

ITEM #4

Projects

School House Loop tank pumps – Requested a quote for APS meter panel, new breaker box and control panel.

Big John Well #3 – Contract was signed scheduled to start when the sign is put on site.

Palo Verde/Ironwood Main line Upgrade – Installing new water service meters.

Generator Servicing: April and Big John new batteries installed.

GOA Generator Transfer Switch: Need to schedule wiring of switch to GOA Well #3.

=====

Respectfully submitted, Robert Hanus, Management